COMPLETION REPORT

1	Name of Work	Providing LED lights to Government Hospital road and surrounding area in ward no 01
2	Sanctioned Estimate	Rs.25.00 lakhs
3	Head of A/c which is chargeable	P-0190
4	Entrustment Order No. & Date	**EE/ELE/YZ/WO/000020/17-18. Dated:02/03/2018**
5	Name of Contractor	M/s KRIDL
6	a. Time stipulated for Completion of Work	60 Days
7	b.Delay in execution of work	Not Applicable
8	Measurement recorded in	M.B No 3119/17-18 311878 to 311881
9	Check Measurement of Asst.Exe Engr/.Executive Engineer on	
10	Name of the Office/Office in charge of the Work a) Asst.Eng/Jr.Engineer b) Asst.Executive Engineer	Executive Engineer (Ele).Yelahanka Zone Mr.K.N.Babu Reddy Mr.Rajendra Naik (Incharge AEE)

Sanctioned Estimated Amount	Amount Claims as per actually vide as per Bills	DIFFERENCE		Remarks
		EXCESS	SAVINGS	
25.00 Lakhs	**24,636/-**	-	**136/-**	

Certified that the above has been completed within the stipulated time noted in the work order

1. Certified that the contractor has delayed and completed the work for which necessary time has been recovered
2. Certified that the above has been executed by the contractor satisfactorily in accordance with the specification as embedded in the agreement

Assistant Engineer(Ele)
Yelahanka Zone, BBMP

Assistant Executive Engineer(Ele)
Yelahanka Zone, BBMP

Executive Engineer(Ele)
Yelahanka Zone, BBMP